Govt of Madras

Pub. R.D.P.XI [1952] Deptt.

[Despatch Abstract.]

passed
support

Memo NO: 33599 Pub. R.D.P.XI/52-3
Dt 17/11/52.

Agm
Public (Community Projects-Audit) Dept.

Memorandum No. 33599 Agm Public (C.P.Audit)/53- 1. d/- 22.12.53

Sub:- Community Projects - South Kanara Area Belthangadi Taluk Additional accommodation to the Board Higher Elementary School at Badaga - Completion report

Ref:- G.O.No.Ms.1968 Public (C.P.) Dept., d/- 25.7.'53.

...

The Project Executive Officer, Mangalore is requested to expedite the submission of the completion report called for in the Government Order cited.

To the P.E.O., Mangalore

(R.D. 1 month)

Ref.C.No.233/53-B

APPOINTS AND SPECIAL OFFICER
15 JAN 1954
AGRICULTURE DEPARTMENT

Project Executive Office, S.K.
Mangalore, d/- 9th January, 1954.

From

Sri H.Narasimha,
Project Executive Officer,
Mangalore.

To

The Director of Community Projects
Agriculture (C.P.) Department,
Fort St.George, Madras 9.

4982

.....

Sir,

Sub: Community Projects - South Kanara area - Education - Construction of additional accommodation to the Board Higher Elementary School at Bailur - Completion report.

Ref: Government Memorandum No. 33599 Agriculture (C.P.Audit)/53-1 dated 22-12-1953.

.....

The work has just been started. The beneficiaries desire certain deviations in the approved plan and a report is being submitted separately for approval of the deviations proposed. The work will be pushed through and completed as expeditiously as possible.

H Narasimha
11.1.54

PROJECT EXECUTIVE OFFICER.

1/11.1.

Agri (C.P. Audit)

18/1/54

NFC. 8/2/54

8/2/54.

5361

M.P.C.No.233/52-B. Project Executive Office, S.K. Mangalore, dt- 8th January, 1954

From

Sri H.Narasimha,
Project Executive Officer,
Mangalore.

To

The Director of Community Projects,
Agriculture (C.P.) Department,
Fort St.George, Madras 9.

.....

Sir,



Sub: Community Projects - South Kanara area - Education - Construction of additional accommodation to the Board Higher Elementary School, Bailur - Estimate - Deviation - Sanction - Requested.

Ref: 1. G.O.Ms.No.1968 Public (C.P.) Department dated 28-7-1953.
2. Letter No.594-E dated 13-12-1953 from the Assistant Engineer, C.P., Mangalore.

.....

The construction of additional accommodation to the Board Higher Elementary School, Bailur was sanctioned in the G.O. cited first above. The plan of the building in blue print no. 105/53-54 was technically sanctioned by the Divisional Engineer (Highways) Mangalore.

2. I submit herewith a copy of the report of the Assistant Engineer cited second together with a plan. It is reported by the Assistant Engineer that the beneficiaries desire the deviations mentioned in his report. These have been marked in the plan enclosed. He has dealt with the implications of the changes suggested by the beneficiaries, in his report and has

p.t.o.

recommended that they may be approved. It may be seen that the deviations proposed are all of a simple nature and do not involve any major alterations. I, therefore, recommend that they may kindly be approved. In anticipation of approval, I am asking the Assistant Engineer to proceed with the work as the beneficiary has already started the work and it will come at a standstill if it is to wait till the deviations are approved. Early orders may kindly be issued in the matter.

H Narasimha
15/5

PROJECT EXECUTIVE OFFICE.

T/11.1.

Copy of No.894-B dated 18-12-1953 from the Assistant Engineer, C.P., Mangalore, to the Project Executive Officer, Mangalore.

Sub: [illegible] of additional accommodation to the Board Higher Elementary School at Bailur.

Ref: G.O.Ms.No.1968 dated 25-7-1953.
Project Executive Officer's C.No.233/53-B dated 10-7-1953.

The estimate for the additional accommodation to the Elementary School at Bailur has been sanctioned in the G.O. No. cited above for execution.

The agreement from the beneficiaries is being accepted in the Project Executive Officer's Office. When I sent the Supervisor to mark the lay out for the building, the beneficiaries wanted the following deviations from the sanctioned plan blue print No. 105/52-53 technically sanctioned by the Divisional Engineer (H) Mangalore.

1.1. The position of the extension to the building proposed is as shown in red ink in the sketch marked K K K K. Now the public of the locality want the position of the extension to the new position marked M M M M shown in pencil in the sketch enclosed.

1.2. The present proposal of the public of the locality to have the building at M M M M seems to be more reasonable. There is no variation in the ground level between the old site and the new site and the new site M M M M gives a good appearance to the school building and provides enough vacant space in front of the extension to the school. I request that the change in site may be approved.

2.1. In the sanctioned plan No. 105/52-53 for the foundation of the building concrete broken stones 1½" size in cement mortar 1:5:10 under the pillars and the varandah ~~villagx~~ pillars. The villagers now want to delete concrete for the foundation referred to above and use rough stones masonry in mud.

2.2. As the soil at the new site is hard and laterite like I feel concrete can be deleted under the foundation as this minor deviation will not affect the strength of the building.

2.3. I request that this deviation may be approved.

3.1. For the foundation and the basement laterite masonry in lime mortar 1:2 has been provided. The villagers want to use rough stones masonry in mud for the foundati n and the basements against laterite masonry in lime mortar 1:2 as provided in the estimate.

3.2. This deviation may be permitted if the party is willing to provide cement plastering for the basement for outside.

3.3., The above deviation may be approved.

4.1. Again the villagers want the new building to be located 10 feet away from the existing one marked MMMM; but the original proposal is to have the extension to be in continuation with the existing building.

5.1. In the abstract of the sanctioned estimate vide item 8, the king post truss is of teak wood. As this item is a costly one and the villagers are not in a position to have a T.wood truss, I request that the se of country wood truss instead of Teak wood truss provided in the sanctioned estimate may please be approved.

The deviations proposed have been brought to your kind notice for approval, so that I can start the work immediately affecting the above deviations.

Agri (CP Audit) Dept

Memo No 33599 Agri (CP Audit) 53-2 dt 28-1-54

Sub:- Community Projects - South Kanara Area - Education - Construction of Additional Accommodation to the Board Higher Elementary School at Bailur - Deviations from approved estimate.

Ref:- From the PEO. Mangalore C.No 233/52B dated 9.1.54.

The deviations proposed from the approved estimate, as proposed by the P.E.O Mangalore in the letter cited are generally approved. The work may be put on hand accordingly provided the soundness of foundations with rubble masonry in clay is assured.

The PEO is requested to submit a fresh estimate now, incorporating all the deviations proposed, so that revised sanction may be accorded to an expenditure of Rs 2500/- to be incurred in full ~~when~~ the value of work in completing the buildings actually done is ~~three fifths of the amount or more~~ not less than Rs 5000/- If the total amount is less than Rs 5000/- 50% of the estimate will be sanctioned from CP funds

28/1/54

P.A. issued. 28/1/54

p5 cf

To The PEO. Mangalore. South Kanara District

R.D. Inward

ER 2-3-54 4/3

NTR 12-3-54

1-3-54

Routine

11 #4

Agri DVIII

Memo No 33599 Agri DVIII/53-3 dated

22.5.54

Subs: CPO. South Kanara Area. Edn
construction of additional accom
modation to the Board H.E. School at
Baikur - Deviation.

Ref: Memo No 33599 Agri CP Audit
53-2 dated 28.1.54.

The PEO Mangalore is
requested to expedite the
revised estimate called for.

Sd/-
22/5/54

Note: Peon memo at page 9 CF

Printed Typed Rs 30/5
VNN 25.5.54

To the PEO, Mangalore
RD: 1m.

Draft reminder put up above
may be approved:
24.5.54.

Issued as Memo No 33599 Agn.
DVIII/53-3 dt 22.5.54

Ref.C.No 233/52-B. Project Executive Office,S.K.,
Mangalore, dated 1-6-1954.

DIRECTOR OF COMMUNITY PROJECTS & ex-officio
5-JUN1954
AGRICULTURE DEPARTMENT

From
Sri.H.Narasimha,
Project Executive Officer,
Mangalore.

To
The Director of Community Projects
& Ex.Officio Addl. Secretary to
Govt. Agri. C.P. Dept. MADRAS.

74526

Sir,

COMMUNITY PROJECTS - South Kanara - Block III - Education - Additional Accommodation to the Board Ele. School, Bailur - Deviation - Revised - Estimate - Interim report.

Ref: Govt.Memo No.33599 Agri.(VIII)53-3 dated 22-5-54.

The Asst.Engineer (C.P.) has not so far submitted the revised estimate called for in this case. He has again been reminded to submit it, immediately. I shall be able to submit the revised estimate to Government with my report within a week.

Yours faithfully,
A. Vishalakshi
2/6/54.
for Project Executive Officer.

JC/2-6-54.

Ref.233/53-B.

Project Executive Office, S.K.,
Mangalore, dated 22-10-1954.

15

From
Sri. H. Narasimha,
Project Executive Officer,
South Kanara, MANGALORE.

To
The Director of Community Development, MADRAS.

Sir,

COMMUNITY PROJECTS--South Kanara--Education--Construction of addl.accommodation to the Bd.Hr.Ele.School, Bailur--Deviation from the approved estimate.

Ref: Govt.Memo No.33599 Agri.(C.P.Audit)/53-2, dated 28-1-54.

I am submitting herewith a fresh estimate for the construction of additional accommodation to the Board Higher Ele.School, Bailur incorporating all the deviations. The fresh estimate works out to Rs.7150/-. I request revised sanction may be accorded to incur an expenditure of Rs.2500/- in full from Community Project funds since the value of the work is estimated to cost more than Rs.5000/-.

Yours faithfully,

Project Executive Officer.

JC/23-10-54.

ACCOUNTS AND SPECIAL CELL
29 OCT 1954
2834
PUBLIC DEPARTMENT

Report to accompany the fresh estimate for construction of additional accommodation to Board H. Sch. School, Bandra Estm 7125/- 7157

The original estimate was sanctioned by the Executive of Improvement Committee in its meeting held on 23/5/53 for Rs. 5500/- The work was started the following month deviations, which were found necessary during execution, in case Estimate No. 5552 41 Hyd. C.P. Audit 53-dt 28-1-54: —

1) Deleting ~~from~~ cement from foundation
2) Adopting Random Rubble masonry in cement in lieu of Lateritic in line number for foundation & basement
3) Carrying wood beams instead of Teak beams
4) Addition of central pillars at end walls and four inner windows.

Hence this fresh estimate includes provision for these deviations and the following deviations which may please be sanctioned

1) Plastering the walls inside with lime mortar instead of cement mortar
2) Providing the random rubble masonry in basement instead of Hardcore.
3) Part walls in toilets since the walls are not plastered with cement mortar.

Details for the rates in items nos. 2, 9, 11 and 17 are enclosed herewith. The item rates are already

approved by the Government in the original estimate.

The work is nearly completed. Mr Sargent that the whole estimate may shortly be approved.

3/10/34

Controller

4/10

Fresh Estimate for constructing an additional accommodation to the Branch Primary Sch. School, Bailur.

141

DETAILED ESTIMATE.

334,360—26-10-51. G.E. 109 dd.

District — Taluk

Village and Survey — Date and cost of original construction

Name and number of work — Date and cost of last repairs

Details of work.	Number.	Measurement in feet. Length.	Breadth.	Depth.	Area or contents.	Total quantity of each description of work.
1) Earth work for excavation for foundation with initial lead and lift in hard ground, Gill to the required width & depth.						
Main wall all round	1	156-0	3-0	2-0	936	
Verandah retaining wall	1	66-0	3-0	2-0	396	
					1332	
2) Random rubble masonry in foundation & basement in main walls all round	1	156-0	2-0	3-3	1014	
	1	66-0	2-0	3-3	436	
Verandah						
Pillars - Extra	2×7	2-0	2-0	0-9	42	
					1492	
3) Laterite masonry in lime mortar 1:2						
Pillars in longitudinal walls	2×5	1-6	1-6	11-0	247	
corner pillars	4	2-3	1-6	11-0	149	
Pilla for projection	4	0-9	1-6	11-0	50	
Pillars inside walls	2	1-6	1-6	11-0	50	
Laterite arches over windows	13	4-0	1-0	0-10	43	
do doors	3	4-0	1-0	0-10	10	
Pillars in Verandah	4	1-0	1-0	7-0	28	
					578	
4) Rubble wall work						
Main wall all round	1	156-0	1-0	11-0	1716	
Deduct for doors	5	3-0	1-0	6-6	—	57
" windows	9	3-0	1-0	4-0	—	108
Deduct for pillars, and arches as per detail (3) excepting Verandah pillars					—	573
					1716	717
∴ TOTAL NET TOTAL					999	Cft
5) Best country wood [illegible] Hooks with iron fittings, wood appliances etc. complete for 3-0 × 6-6 Doors	3				58 Nos	
Best C.W. windows hinges, bars & hooks with fittings etc. complete. for 3-0 × 4-0 windows	13				13 Nos	
Refilling with excavated earth.						
Main hall	1	53-9	19-9	1-6	1596	
Verandah	1	53-9	4-6	1-6	376	
total					2027	

Details of work.	Number.	Measurement in feet. Length.	Breadth.	Depth.	Area or contents.	Total quantity of each description of work.
[illegible] and unright [illegible] first sup.						
Wall plates	2	62-0	0-3	0-5	12·9	
Ridge	1	62-0	0-4	0-5	8·61	
C.R. for front slope	31	15-0	0-2	0-4	25·83	
" back	31	13-6	0-2	0-4	23·25	
Verandah rafters	31	11-0	0-2	0-4	18·94	
Purlins	2	62-0	0-	0-5	12·92	
Ridge	1	62-0	0-4	0-6	10·33	
					112·78	
Bolt C.W. fixing bolt hooks including fixing in position two coats system of [illegible]						
hooks	5				5 nos	
Roofing with 18st class manufactured [illegible]						
Purlins 2" x 1"						
rear slope	1	63-0		15-6	777	
front slope	1	63-0		22-6	1418	
					2395	
Painting with light grey [illegible] paint two coats						
doors	3	3-0	2¼	6-6	132	
windows	13	3-0	2¼	4-0	351	
					483	say 500
(2) Wood floating well cured [illegible] of best [illegible] L.S.					4500 sft	
(3) Flooring with 3" thick [illegible] concrete in C.M. 1:3:6 & plastered over with C.M. 1:2, ½" thick						
hall	1	55-9		19-9	1101	
Verandah	1	55-9		4-6	251	
					1352	say 1360
(4) Plastering with Cement Mortar 1:2, one coat, ½" thick.						
Inside above	1	152-0		11-0	1672	
front wall outside	1	59-0		11-0	649	
Deduct doors	2×3	3-0		6-6	-	117
windows	10	3-0		4-0	-	120
	2×3	3-0		4-0	-	72
Add gables	2	20-7/2		7-0	140	
Add for sides of doors & windows & partitions					149	
					2300	
Plastering with Cement Mortar 1:4, ½" thick.						
outside wall - 3 sides	1	105-0		11-0	1153	
Deduct windows	10	3-0		4-0	-	120
Add gables	2	23-0/2		7-0	161	
Verandah ceiling work	1	67-6		1-6	101	
Wall offsets, window sills, bilgelines etc					103	
					1400	

16) Switch washing two watts.

As for these 14 × 15 = 37 W SH

~~17) Tracing table and light two watts~~

17) Pointing with cement on site 1:3 — plastic pointing
= — random rubble.

Pavement shining 1876 × 2-0 = 352 or 400 SH

18) exchanges of pt changing

19) Tracing with water two watts
walls inside 1 × 152 × 2-0 = 304 at 3 W SH
Centrifugal
Gauze
4/W

Total ... ft/hr

P.W.D. V-33—57,603—4-4-51.

Data sheet to accompany the estimate for_____

Quantity.	Description of work.	Rate. Rs.	A.	P.	Per	Amount. Rs.	A.	P.	Total.
1)	Random Rubble masonry in clay mortar								
105 cft	Rough stone	16	-	-	cft	16	12	0	
"	Lead 1 m. CT.	8	7	-	"	8	14	9	
60 cft	clay	1	4	-	cft	0	8	0	
4	Mason I	2	12	-	Each	11	-	-	
3	Man Mazdur	1	8	-	"	4	8	-	
3	woman " Sundries	0	13	0	"	2	7	-	
	Total					-	5	5	
						44	8	-	
2)	Providing & fixing R.C.C. curtailed wood lintel over Chaukhat of 2'-0"					—		Each	
	Quantity								
	Principal rafter 2 ×	13-0 ×				0'-5" × 0'-6"			= 5.4
	Tie beam 1 ×	2-3 ×	5" × 0-8"						= 6.4
	Struts 2 ×	6-6" × 0-4 × 0-4							= 1.4
	K. Post 1 ×	7-0 × 0-4 × 0-4							= 0.8
									14.0
1 cft	C.W. Lag scantling	7	4	-	cft	7	4	-	
3/4	carpenter I	3	6	-	Each	2	8	6	
1/4	Man	1	8	-	"	0	6	0	
1/4	woman Sundries	0	9	0	1/4	~~1~~ 3	~~2~~ 15	-	
						-	2	6	
						14	4	-	
	∴ Rate for 14 cft =	14 × 14 1/4 =							199-8-0
	Add for hooking								0-8-0
									200-0
3)	Plastering with lime mortar 1:2, one Coat, 1/2" thick	—	100	sft					
	L.M 1:2								
50 cft	lime	140	-	-	cft	70	-	-	
"	Lead 16 miles CT	45	6	-	"	22	11	-	
1 cft	Sand	2	8	-	"	2	8	-	
"	Lead 12 miles CT	8	7	-	"	8	7	-	
"	grinding mortar	0-1-6			cft	9-6-0			
						113-0-0			

24

P.W.D. V–39—57,603—4-4-51.

Data sheet to accompany the estimate for_____

Quantity.	Description of work.	Rate. Rs.	A.	P.	Per	Amount. Rs.	A.	P.	Total.
5 yr	L.M. 1:2	113	–	–	100 yr	5	10	5	
1/4 yr	lime	140	–	–	100 yr	–	5	7	
1	Bricklayer II	2	12	–	Day	2	12	–	
1/2	Mason	1	8	–	"	–	12	–	
1	woman	0	13	–	"	0	13	–	
	Sundries					–	3	–	
	total					10	8	–	
4)	Pointing with cement mortar 1:3 —								
	flush pointing —								
						—	2	8	
	CM 1:3								
33 1/3 yr	cement	98	8	–	25 yr	131	5	4	
"	lead 4 Mts mix MR	97	12	6	100 yr	32	9	6	
100 yr	Sand	2	8	–	"	2	8	–	
"	lead	8	7	–	"	8	7	–	
"	mortar	4	8	–	"	4	8	–	
						–	2	2	
						179	8	–	
3 yr	CM 1:3	179	8	–	100 yr	5	6	2	
1 1/2	Bricklayer II	2	12	–	Each	4	2	–	
1/2	Mason	1	8	–	"	–	12	–	
1	woman	–	13	–	"	–	13	–	
	Sundries					–	2	10	
						11	4	–	

Certified that this rate & Analysis are correct

Executive Engineer 26/5/52.

Examined
Dt: 4/6/52

Fresh Estimate for constructing an additional ~~20~~ 24
accommodation to the Board Higher Eln. School, Barik

ESTIMATE FORM—Abstract.

Item number. (1)	Quantity. (2)	Description of work. (3)	Rate. (4)	Per. (5)	Amount. (6)	Total. (7)
			Rs.		Rs.	Rs.
1.	1332	Earth work excavation for foundation with, initial lead and lift in hard gravelly soil	42/12	1000 cft	56	
2	1492	Random rubble in cement clay.	46/8	100 cft	694	
3	578	Cabook masonry in lime mortar 1:3	129/	100 cft	746	
4	999	Middle wall work	8/-	100 cft	80	
5	3	Best country wood doors ~~windows~~ ledged, braced & planted with iron furniture, wood appliances Size 3-0 x 6-6	44/-	Each	132	
6	13	Best c.w. windows ledged, braced & planted with furniture - Size 3-0 x 4-0	30/-	Each	390	
7	2027	Refilling with excavated earth	10/-	100 cft	20	
8	112.78	Best country wood work in post rft	20/8	1 rft	1184	
9	5	Best c.w. living post trusses including fixing in position for clear span of 20 ft	200/-	Each	1000	
10	2395	Roofing with 1st class mangalore tiles over c.w. battens 2"x1"	53/8	100 sft	1281	
11	500	Painting with light grey paint - two coats	8/-	100 sft	40	
12	4500	wood work 2 coats	5/-	100 sft	225	
13	1360	Flooring with 3" thick shingle concrete in C.M 1:3:6 & plastered over with CM 1:3, ½" thick	44/12	100 sft	609	
14	2300	Plastering with lime mortar 1:2, one coat, ½" thick	10/8	100 sft	242	
15	1400	Plastering with cement mortar 1:4, ½" thick	12/5	100 sft	179	
						6878

P.W.D. V-13—26,466—21-1-53.

ESTIMATE FORM—Abstract.

Item number. (1)	Quantity. (2)	Description of work (3)	Rate. (4)	Per. (5)	Amount. (6)	Total. (7)
			Rs.		Rs.	Rs.
16	3700	White washing two coats	1/2	100 S/ft	42	
17	400	Pointing with Cement mortar 1:3 - flush pointing - random rubble.	11/4	100 S/ft	45	
					15-12	
18	LS.	~~Contingencies~~ & P.S. Charges	LS.		14	
19)	300	Tarring 2 coats	4-100	100 S/ft	~~712-5~~	7150

JE, Mankhed 3/10/53.

Contingencies

4 annas

the 4/w.

Memo No 33599 Pub RDP(XI) 57-3 dtd 17-11-54

Sub:- Cs- S. Kanara Area- Education - Construction of additional accommodation to the Dt. Board's Higher Elementary School at Bailur - Payment - Instructions - Issued

Ref:- From the PEO. Mangalore rep 233/53-B dt 22-10-54

The PEO. Mangalore is permitted to carry out the work of Constructing additional accommodation to the Higher Elementary School at Bailur, according to the estimate furnished with his letter cited, which is hereby sanctioned, provided the Soundness of the Structure is not affected adversely as a result of the changes in design and materials. A certificate to this effect may be obtained by the AE and recorded

The deviations from the original estimate sanctioned in G.O. No 1968 Pub (CP) dt 25-7-53 may also be explained properly in the Completion report.

The PEO. is also permitted to make payment for work done upto a total of Rs 2500/- as if the work is generally carried out according to the revised estimate

13-11-54

17-11-54

To
The PEO. Mangalore (WE)

Copy to Pub RDP (VI)
G.O.Ms 1968 Pub (CP) dt 25-7-53
AV (H)

CENTRAL DESPATCH
Dated 22.11.54

By Regd post (R.P.) / Ordy / Express / Telegram / Telephone / Messenger / Peon / Hand

AV (H)

Extract from the Call Book. **33599**

Sl. No.	Date of entry in this register.	Subject.	Old C. No.	No. & date of Govt. Order etc. authorising the entry.	Date when further action is to be taken.	No. & da of new c rent.
59.	31.7.53	C/s. S.K.Area - Education - Construction of additional accommodation to the Board Higher Elementary School at Bailur - Estimate Sanctioned	6228/53	G.O.Ms No 1968 Public (Cf) 25/7/53	25.12.53	

Note:- The completion report due from the P.E.O., in respect of the above work has not been received. A draft calling for the report is put up below for approval.

M 21/12/53 — S.E. 22/12/53

Ur 22.12.53

Issued as memo No 33599 Agri (CP. Public) 53-A 22/12/53

1 cf

5 cf

Ref:. From the P.E.O Mangalore Ref c No 233/52/B 29.1.54.

Please see the letter from the P.E.O. Mangalore at p 5 cf. He states that certain deviations are necessary to the Approved estimate, as desired by the beneficiaries. The site of the new building is to be shifted slightly, and rubble in mud is to replace laterite masonry. No Concrete under pilasters is also found necessary and the foundation is proposed to be of rubble in clay. Teakwood also is to be replaced by Country wood. The A.E. in report states that the deviations may be accepted since the Soundness of Structure is not impaired

Art (H) In G.O.Ms. 1968 Pub (Cf) dated 25-)-53, the Sum of Rs was sanctioned out of an estimated cost of Rs 9500/-

If the deviations proposed are carried out, the ultimate cost of the work will be very much reduced and consequently, according to the current order, only a proportionately less sum will be payable from C.P. funds, out of Rs 2500/- sanctioned. Even though the P.E.O has not stated it, this may not be the intention of the implication suggested by him. The deviations may therefore be approved and the P.E.O asked to send up a revised estimate to enable revised sanction being accorded.

For orders, a draft memo will be put up for Approval

20-1-54 S/21/1

S/21/1 20-1-54

So long as our contribution does not form less than 50% ~~of the cost of Construction~~ we need not object. As the villagers are already aware that we will be giving them Rs 2500/- from our funds we will be creating unnecessary feelings if we are now to say that we will contribute only in the proportion of Rs 2500 : 9500.

The P.E.O. may be told that a fresh estimate should be prepared and sent for according sanction that he can go ahead according to the deviations desired and that Rs 2500/- will be contributed from C.P. funds if it is 50% or less than the total cost of the revised estimate. ~~If~~ (By the changes suggested the total cost is not likely to come below Rs 5000)

Ur 25.1.54

S/23/1/54

~~D.O.~~ Ur 25.1.54

~~A~~ draft memo is put up for Approval

28.1.54

A/28.1.54 S/28/1/54

Issued as Memo 33599 Agri/(C.P. Audit)/54 dt 28-1-54

Agri D VII

Draft reminder put up for approval

VR 2.5.54.

[From the PEO. Mangalore Ref. No 233/53-B dt 22-10-54] p 11 cf

Public (RDP XI) 12

Please see the letter from the PEO. Mangalore at p 11 cf. He has estimates the cost of the school building has been put up at Bailur, at Rs 7150/- in comparing the deviations from the original estimate for Rs 9500, as proposed in his letter at pp 5-7 cf. This estimate has been approved by the AE only whereas the original estimate was approved by the DE(H). In memo No 33599 Agri (CP. Audit) 53-2 dt 28-1-54 the PEO was permitted to give effect to the revised proposals, provided the soundness of structure was assured. He has not remarked on this aspect.

He may be permitted to carry out the works according to the fresh estimate now furnished and make payment of the full grant of Rs 2500/-. If the work is generally carried out according to this estimate. He may also be asked to obtain & record a Certificate of soundness of structure

Subject to orders. a draft memo is put up for approval

13-11-54

17.11.54

[Issued as Memo No. 33599 Pub. R. DPI/54-3
dt 17/11/54]